

Test date: 8/2/2006
 Test Site: 6600 Congress Ave, Boca Raton, FL
 Product: AMS 3030 hybrid floor max antenna with AMS 9040 Controller
 Set-Up: 1 panel 7' cable, Is=15.5A, (0-peak)
 Line In: 120vac 60hz
 Duty Cycle: 0.144144
 Test Distance 10
 TX on time: 1.6
 TX total time: 11.1 45Hz = 22.2msec
 A d1 - A' d2 16.2 90Hz = 11.1msec
 d2 / d1 2
 20xP 6.02
 P 2.69
 DCF 1 -79.59
 DCF 2 -25.71
 File name:

d1 [m] 10
 d2 [m] 20 phase
 58 @ d1 65.6
 58 @ d2 49.4
 Measure fundamental at d1 and d2 to calculate rolloff - d2 is typically 2*d1 [e.g. 10 / 20m]

										FCC	Margin
Freq kHz	S.A. dBuV	Det	BW	Ant Fact dB	F Fact dB	DCCF dB	DCF dB	Pk Cor dBuV/m	Actual dBuV/m	Limit dBuV/m	Limit dB
58(pwr-15%)	102 vac	65.01									
58(pwr+10%)	132 vac	66.16									
58	65.6	pk	9kHz	62.3		-16.82	-79.59	48.3	31.5	32.3	@300m 0.8
116	25.7	pk	9kHz	56.7	1.9	-16.82	-79.59	4.7	-12.1	26.3	@300m 38.4
174	41.9	pk	9kHz	53.2	0.8	-16.82	-79.59	16.3	-0.6	22.8	@300m 23.4
232	15.5	pk	9kHz	50.6	0.5	-16.82	-79.59	-13.0	-29.9	20.3	@300m 50.2
290	31.0	pk	9kHz	48.7	0.4	-16.82	-79.59	0.5	-16.3	18.4	@300m 34.7
348	10.8	pk	9kHz	47.3	0.4	-16.82	-79.59	-21.1	-37.9	16.8	@300m 54.7
406	22.9	pk	9kHz	46.1	0.4	-16.82	-79.59	-10.2	-27.0	15.4	@300m 42.4
464	5.6	pk	9kHz	45.2	0.2	-16.82	-79.59	-28.6	-45.5	14.3	@300m 59.8
522	15.9	qp	9kHz	44.4	0.2	-16.82	-25.71	34.8	18.0	33.3	@30m 15.3
580	9.5	qp	9kHz	43.6	0.2	-16.82	-25.71	27.6	10.7	32.3	@30m 21.6

F Fact: Filter Factor: Insertion loss of High Pass Filter, excluding fundamental.

DCCF: (duty cycle correction factor) = $20 \log (\text{duty cycle}) = 20 \log (\text{pulse duration/pulse repetition period})$
 $= 20 \log (\text{on time / repeat time})$

DCF: Use square law (40 dB). If "Actual" is non-compliant, determine actual correction factor per formula below.

$$\text{Dist_Corr_Factor} = 20 \log(\text{Test Dist} / 300)P = 20 P \log (\text{Test Dist} / 300)$$

Where P is the roll-off exponent . P is found as follows:

$$P = (\text{Level(at Distance 1)} - \text{Level(at Distance 2)}) / 20 \log (\text{Distance 2} / \text{Distance 1})$$

Pk Cor: Peak Corrected Value -- Must be less than 20 dB greater than "Actual" value.

Test requirements:

- 22 degree radials
- rotation of measurement loop about the vertical axis at each radial
- horizontal polarization of measurement loop at each radial
- worst case antenna configuration